/ 8) 5 R X Q G $ S S O L F D 7 W L R Q D W H

Word counts are included for several questions throughout the application, these are provided as a guide only. The level of detail you provide in the online application form should be

This ambitious scheme consists of three

Areas of Investment

The proposal is focused on the centre of Druids Heath estate, South Birmingham.

Within Druids Heath, the investments will be focused on the following locations:

1

4.2 Stakeholder Engagement and Support

Applicants are encouraged to engage with a wide range of local stakeholders andthe local community to inform proposals in the bid and to secure buy in.

4.2.1 Describe what engagement you have undertaken with local stakeholders and the community (communities, civic society, private sector and local businesses). How has this informed your bid and what support you have from them?

(500 words)

Birmingham City Council is committed to working closely with the community to ensure they have a real say in the holistic regeneration of the Druids Heath estate. Community Engagement specialists Pioneer Grou

the pandemic, the meetings took place via Zoom to enable all participants to be involved when face-to-face meetings was restricted.

Alongside the partnership board a young persons working group using online engagement sessions to explore the ideas and concepts for regeneration as well as an



including
responses
hin Druids
the
nd
he
by the
rent
ducational

nents
on the
and
stainable

4.2.2 Has your proposal faced any opposition? Please provide a brief summary, including any campaigns or particular groups in support or opposition, and if applicable, how will you work with them to resolve any issues. (250 words)
No. There are no formal objections to the scheme through consultation or engagement and there is widespread support for the scheme including the community groups noted in this application, political and wider public support.
4.2.3 Do you have statutory responsibility for the delivery of all aspects of the bid? If no: - Please confirm those parts of the project forwhich you do not havestatutory responsibility - Please confirm who isthe relevant responsible authority - Please confirm that youhave the support/consent of the relevant responsible authority
Yes

4.3 The Case for Investment

Applicants should use this section to detail a compelling case for why the proposed investment supports the economic, community and cultural priorities of their local area.

Applicants should upload their completed Theory of Change model that supports thissection at the time of submission.

For package bids, an explanation should be provided as to how the component projects are aligned with each other and represent a coherent set of interventions.

Druids Heath was developed as a purpose-built council estate in the 1960's and since then has received no investment. It is the only large council estate in the city that has not be subject to major regeneration. Statistics show that Druids Heath is currently in the top 10% most deprived areas in England and the most deprived area in Birmingham. As an area of deprivation, there has been less potential for development investment which has resulted in the residents of Druids Heath facing various challenges and barriers that are intrinsically linked to the physical environment, limited public services and lack of investment.

Indices of Multiple Deprivation (IMD) data for Druids Heath (2019)

IMD data Presented in **Annex 4, Figure 2** shows that the LSOA covering the core part of Druids Heath is ranked the most deprived in Birmingham and the 45th most deprived out of 32,844 LSOAs in the country.

Local people residing in Druids Heath experience health issues often associated with high levels of deprivation. Statistics show the resident population of Druids Heath have a higher prevalence of conditions such as childhood obesity, and asthma, with 18.1% of the economically active population having long term health problems or disability, compared with 14.2% for the rest of Birmingham. As well as poor physical health, many Druids Heath residents also suffer from mental health difficulties, with statistics showing hospital stays for self-harm in Druids Heath and Monyhull are four times the

rate

costs have been removed. This will provide further benefits to the residents of Druids Heath from the regeneration opportunities which can be developed on this land.

Why government investment is needed

Investment into the Druids Heath community has been extremely limited, and the private sector alone is unable to drive this change. Therefore, the public sector has an enabling and funding role to deliver economic growth and regeneration to the area. Public sector investment is needed to act as a transformation catalyst, which will drive private investment in the future.

BCC has limited funding available to allocate additional funding to deliver the scheme, over and above the 10% already identified. Whilst BCC is extremely supportive of the scheme and does borrow to fund some aspects of its capital programme, because of the impact on revenue budgets, BCC must limit its borrowing envelope. However, Housing Revenue Account (HRA) will be funding the building of the housing that the community needs.

4.3.3 Please set out a clear explanation on what you are proposing to invest in and why the proposed interventions in the bid will address those challenges and barriers with evidence to support that explanation. As part of this, we would expect to understand the rationale for the location.

(750 words)

Rationale for Druids Heath?
Druids Heath is a purpose-

cycling as routes into the city centre will be more accessible. The landscape betterment will improve connectivity to the public realm and open the space to natural surveillance, reducing anti-social behaviour in this area.

The canal bridge preferred option and initial design drawing is provided in Appendix 5.

Challenge/Barrier

Although situated in an excellent location with proximity to the canal, motorway and major local employers, connectivity in and around Druids Heath is currently very poor. Neighbourhoods and local facilities are poorly connected or isolated and the quality of the public realm and open space is generally poor.

The area around the canal is currently prone to anti-

cohesion and connectivity, with residents not agreeing on the ‘heart’ of Druids Heath.

Regenerating the Village Green and Dell by providing sports facilities and landscape betterment.

Druids Heath Village Green and The Dell will be regenerated through landscape betterment to provide a more accessible and open public space which can be utilised for leisure activities.

A Sports England-

The key challenges within Druids Heath, as outlined previously, are high levels of deprivation, poor health and well-being, poor education and poor economy and employment levels.

A number of inputs have been utilised to identify the interventions needed to address these challenges and deliver the subsequent outcomes that will be realised by Druids Heath bid. A Theory of Change logic map has been uploaded, which was developed

4.4 Alignment with the local and national context

In this section, applicants should clearly articulate their alignment with any relevantlocal and national strategies and objectives concerning investment, infrastructure and levelling up. Applicants should explicitly state how the bid will substantially

4.4.1 Explain how your bid aligns to and supports relevant local strategies (such as Local Plans, local economic strategies or Local Transport Plans) and local objectives for investment, improving infrastructure and levelling up.
(500 words)

The Druids Heath proposals are in line with the city-wide policies and plans for the local area:

Birmingham Development Plan 2031

The BDP sets out the spatial vision and strategy for the city which focus on delivering sustainable neighbourhoods and creating an enhanced sense of place throughout the city. The proposals for Druids Heath align with the following BDP policies.

Policy PG1
51,100 new homes.

Policy TP29 refers to the housing trajector

The proposals will provide connectivity over the canal and a safer environment by enhancing the landscape of the Village Green and Dell promoting sustainable modes of transport.

Birmingham Leveling Up Strategy

The cabinet report aims for a holistic approach to regenerating Druids Heath including the provision of housing and community space and increasing the economic, social, and sustainable opportunities. The proposals are an essential part of the regeneration of Druids Heath as they will unlock land for housing, enhanced green space, and sports facilities, provide upgraded buildings for community assets, and provide an extra connection over the canal.
4.4.2 Explain how the bid aligns to and supports the UK Government policy objectives. ***(500 words)***

The UK government has a target to reach Carbon Net-Zero by 2050. Birmingham City Council adhered to the government regulations and proposed a initiative. Both national and local policies will drive the changes needed to achieve the set targets.

Clean Growth Strategy 2017

The proposals align with the Clean Growth Strategy by providing enhanced walking and cycling routes through the Village Green and Dell landscape betterment and providing a direct connection via the canal bridge.

The proposals will also adhere to the government regulations by providing higher quality and energy-efficient community buildings reducing the amount of heat we waste which will reduce bills.

National Planning Policy Framework 2021

The proposals comply with the NPPF by providing modern community buildings at the heart of Druids Heath minimising the number and length of journeys needed for leisure, education and other activities and also by providing for attractive and well-designed walking and cycling route.

Net Zero Strategy: Build Back Greener October 2021

The government is committed to decarbonising the way buildings are heated and powered by making the transition to low carbon buildings more affordable, also by 2025, the government will introduce regulations to ensure new buildings are ready for net zero by having a high standard of energy efficiency and low carbon heating installed as standard.

The new community buildings are proposed to be built using the most affordable energy-efficient available at the time.

In terms of transport, the government is committed to increasing the share of journeys taken by public transport, cycling and walking. The government vision is that half of all journeys in towns and cities will be cycled or walked by 2030. To achieve this ambition, the government incentivise walking and cycling scheme across the country that promotes safe, continuous, direct routes for walking and cycling in towns and cities.

The proposals will provide a better landscape at the Village Green and Dell and a bridge over the canal creating a direct and safe route for the local community.

Decarbonising Transport - A Better, Greener Britain 2021

The proposals will increase cycling and walking by providing direct and safer routes reducing the need to travel by car for local journeys.

Levelling Up White Paper ±2022

Section 4.5.5 below describes how the proposals will address the missions set out in the Levelling Up White Paper.

The community led regeneration of Druids Heath is progressing to create a vision and masterplan for the estate. This will support HRA plans to provide affordable housing development within the Druids Heath Estate.
The bid supports the planned estate regeneration to meet the Birmingham Development Plan by creating a neighbourhood through redevelopment and renewal that will deliver long-term social, economic and environmental improvements including over 500 homes. The masterplan for this regeneration is being designed with residents through a vision to respond to housing need and regeneration ambitions.

4.4.4 Please explain how the bid aligns to and supports

identified for improvement in the Birmingham Local Walking and Cycling Infrastructure Plan.
Along with the accompanying re-alignment of the street layouts, enhancement of the green spaces and public realm, would significantly improve permeability and quality of the environment throughout Druids Heath.

This would closely align with government's policy to:

- improve cycling and walking infrastructure,
- improve access to the bus network,
- improve cycle provision in line with 'Gear Change' and LTN 1/20

4.4.5 Please tick to confirm which of the following Levelling Up White Paper Missions (p.120-21) your project contributes to:

- Living Standards
- Research and Development (R&D)
- Transport Infrastructure
- Digital Connectivity
- Education
- Skills
- Health
- Wellbeing
- Pride in Place
- Housing
- Crime
- Local Leadership

And write a short sentence to demonstratehow your bid contributesto the Mission(s).

The bid contributes to all the Levelling Up White Paper missions, excluding Research and Development, as the selected options play a versatile part in alleviating issues that would not necessarily be considered.
The diagram in Annex 4, Figure 3 displays the contribution of each option to the 12 White Paper missions.

The Druids Heath bid has a strong combination of elements that align with the majority

Living Standards – The development of a Library, and community facilities improves the quality of life for residents of Druids Health and enabling them to access a wide range of educational and employment opportunities.

Transport and infrastructure – The improved street layout, increased permeability and improved walking and cycling connections provided by the proposed Canal Bridge, will improved accessibility for walking, cycling and access to the bus network.

Digiko62c /Span #MCID 9/Lang (en-5.06 200 g0 G[T)-3(ranspo)4(rt)-2(a)4(nd inf)-2(ra

Part 5 ±Economic Case

All costs and benefits must be compliant or in line with HMT's Green Book, DfTTransport Analysis Guidance and DLUHC Appraisal Guidance. Please also seeTechnical note.

5.1 Appropriateness of data sources and evidence

5.1.1 Please provide up to date evidence to demonstrate the scale and area; comparisons should be made between the significance of local problems and issues.

The LSOA covering the core part of Druids Heath suffers from very high levels of deprivation and it is in the worst 1% in terms of the 2019 Indices of Multiple Deprivation nationally, and the most deprived area in Birmingham.

The high levels of deprivation have had negative impacts on the health of residents living within these areas. According to data from Public Health (2019), people who live in the most deprived 10% are three times more likely to be admitted to hospital for preventable conditions as well as die prematurely from preventable conditions. The latest census data demonstrates that 18.1% of Druids Heath population experienced work limiting health conditions, 3% higher than the Birmingham average of 14.9%, and 6% higher than the national average. Residents are also three times more likely to be in contact with mental health services.

5.1.2 Please demonstrate the quality assurance of data analysis and evidencefor explaining the scale and significance of local problems and issues. Please demonstrate how any data, surveys and evidence is robust, up to date and unbiased.

A large amount of research has been conducted to compile a strong evidence base for demonstrating the key local problems and issues within Druids Heath to demonstrate the benefits of the Druids Heath regeneration proposals. This has included researching and analysing the socio-economic, health and education data for the Druids Heath area

*5.**1.3 Please demonstrate that the data and evidence supplied is appropriate to the area of influence of the interventions.*** The IMD 2019, Census data, and public health data utilised to demonstrate the local challenges and issues has been based on data that was confined to the ward and LSOA's of Druids Heath, where the scheme is located. The data and evidence used to demonstrate the scale and significance of the local challenges is strongly echoed in the results from the resident engagement programme which has been carried out with local residents and stakeholders. The key issues for the estate identified by the engagement reflect the high levels of deprivation and lack of social cohesion within the community. The engagement was conducted with local residents through a number of local community events, as well as door knocking and local stakeholder meetings, all within the Druids Heath area, and is therefore appropriate to the area of influence of the interventions proposed.

5.2 Effectiveness of proposal in addressing problems

In this section applicants should clearly set out how the active ity described in the bid will address the challenges identified.

5.2.1 Please provide analysis and evidence to demonstrate how the proposal will address existing or anticipated future problems. Quantifiable impacts should be forecasted usinga suitable model. Theory ofChange evidence should be identified and referenced.

The Druids Heath proposal is anticipated to have an extensive impact on the local community and aims to deliver long-term social, economic and environmental improvements to address the existing problems being faced. The focus of this application is to facilitate transformation of the Druids Heath neighbourhood through a holistic approach including housing, community, social and sustainable opportunities for residents.

The key issues being faced in Druids Heath are:

Each of the interventions is described in turn to outline the robustness of analysis including any source data, forecasting or assumptions used.

Sports pitches, Community Centre, Youth centre and library

The 2014 paper produced by the Department for Culture, Media and Sport (DCMS) 'Quantifying the Social Impacts of Culture and Sport' has been used as the basis for valuing benefits of the range of sports and cultural facilities proposed as part of the scheme. The paper outlines a range of values to estimate the benefits of these schemes.

Additional required information to calculate the benefits are forecasts of users per year for each of the facilities. These have been taken from the overall capacity of the amenities and providing a staggered uplift in assumed use from 60% of capacity through to 80% capacity 4 years later. The percentage increases in 5% increments each year up the 80% cap which is held constant.

The economic valuations have been provided by a DCMS academic paper which have been calculated using a robust wellbeing valuation technique outlined within the HMT Green Book and that features in a number of high-profile academic publications. The valuations have been calculated using data from the Understanding Society survey, which is a large and representative sample of the UK population.

Open Space Improvements

The value of public realm improvements to the local residents have been estimated using willingness to pay values derived from the MHCLG research paper "Valuing the Benefits of Regeneration". Household data sourced from Nomis; a service provided by the Office for National Statistics (ONS) was used to calculate the number of households which would benefit in Druids Heath.

& R P P X Q L W \ 6 H Q V H R I E H O R Q J L Q J D Q G F K L O G U H Q ¶ V

We have quantified and monetised the social value of improved sense of trust and belonging, childrens wellbeing and improves skills levels using based on the New Economy's Cost-Benefit Analysis (CBA) (v 4.5.1) tool, a robust analysis tool recommended by the DLUHC Appraisal guidance. Further details on the assumptions applied are provided in the Economic Methodology Note.

Canal Bridge

The Active Mode Appraisal Toolkit has been used to calculate benefits. The assumptions and forecasting methodology used is in line with TAG Unit A5.1. Trips have been forecast using the Propensity to Cycle Toolkit which utilises the 2011 census data to approximate commute trips using the scheme. This has been factored up using NTS data to account for Business and Leisure trips. The Sustrans infrastructure impact toolkit has been used to approximate the uplift in trips between the Do Minimum and

based on benchmarked schemes.

5.3 Analysis of costs and benefits

In this section applicants should describe and explain the costs and benefits in the relevant **Costings and Planning Workbook ±Tables A ±Economic Benefits andTable A - Economic Costs** They should provide an explanation of how benefits and costs are analysed and estimated, and how this approach is proportionate for the proposal being submitted.

All costs and benefits must be compl

5.3.2 Please describe how the economic benefits have been estimated, including

improving children’s mental wellbeing through improved self esteem and confidence.

Physical wellbeing from badminton and dance was estimated using a low confidence interval for The Department of Culture, Media and Sport (DCMS) Bank of Values for different types of cultural institutions. These values have been obtained from multiple valuation surveys and provide a robust set of average willingness to pay values to work out public of Culture, Media and Sport (DCMS)

The Druids Heath scheme will provide a wide range of benefits in addition to the range of transport and wellbeing benefits calculated as part of the benefit cost ratio calculations. Many of the impacts are more difficult to quantify and/or are facilitated by the scheme indirectly and therefore have not been included as part of the core

Part 6 ±Deliverability

6.1 Financial

Within this section applicants are required to provide clear and robust details of the financial aspects of the bid, including sources, secured status, and type of match funding, project costs, financial risks and mitigation measures, and how funding is structured – e,g. if you are intending to further disburse the LUF grant bid with partners.

Management and consultancy costs should be clearly shown within the project budget, and any work to be sub-contracted explained within the application form.

Prior to completing this section applicants should complete the relevant **Costings and Planning Workbook ±Table B ±Funding Profile and Table C ±Cost Estimates**

6.1.1 Please confirm the total value of your bid. The total cost of the Scheme is £21,945,114.00
6.1.2 Please confirm thevalue of the capital grant you are requesting from LUF. The value of the grant requested from LUF is £19,750,602.60

6.1.3 Please confirm the value of match funding secured.

Where match funding is still to be secured pleaseset out details below. If there any funding gaps

Cost estimates have been prepared by Capita Real Estate and Infrastructure team for each of the scheme elements separately. Each estimate has been developed by experienced Charted Quantity Surveyors, with experience of costing and delivering similar projects for BCC, and reflects the relevant design stage of each element and current price data.

For the new community buildings, commercial premises, canal bridge and landscaping schemes, we used internal and external benchmarked cost data to develop the Order of Cost Estimates which were developed using an extensive amount of ‘live’ in-house cost data from recently delivered projects and also from

the creation of one sealing end pylon with elevated steel platforms, removal of approximately 1,065m of overhead conductors for each phase of double circuits, construction of one 1.55m wide 1.3m deep trenches approximately 1,280m long, backfill & reinstatement, and associated design work. The preliminary feasibility design and costing exercise for the grounding of overhead lines and removal of the pylons was undertaken by a specialist utilities and power team, with costs nationally benchmarked against similar projects and costing information from Western Power Distribution on the basis of the following:

• To select technically feasible route corridors and evaluate them to determine the optimum route corridor.

As part of the development of the project costings, Capita have identified and scheduled out a number of project specific risks, which include inflationary issues, delays to statutory approvals, programme slippage, site constraints and services diversions. Each project deliverable has its own live risk register that is maintained and updated with known and emerging risks as each project is progressed.

Capita have included a 5% contingency margin based on the construction budget for additional or unexpected costs during the construction project. This construction contingency margin is a key aspect of the risk management protocol to ensure that the Druids Heath Levelling up deliverables remain viable. This will ensure that we manage additional costs that come from factors such as weather delays, supply and resource management, site constraints, etc. Capita have the benefit of an extensive site survey of the area, including the topography of the site and also a Phase 2 Site Investigation with a Ground Penetration Radar survey. This has allowed for any abnormals to be

The following risks have been identified as the main risks

The total cost of the preferred option is £21,945,114 out of which £19,750,602.60 is requested from LUF. It is intended that the 10% local contribution will be provided through City Council prudential borrowing, Community Infrastructure Levy/eligible S106 funding subject to availability and will support the delivery of a broader regene

6.2 Commercial

Within this section, applicants should set out their commercial and procurement strategy for effectively awarding and managing any contracts for goods, works or services to be funded by the grant. The strategy should include all key procurementlifecycle activities, timescales and who will lead on procurement / contractor management.

Government and Council policies including construction guidance, Route to Zero and social value, route to market, evaluation criteria and methodology, risk, legislative compliance, indicative award timescales and contract management

Birmingham City Council have an experienced in-house procurement team that will lead on the procurement of these services. The Procurement team procure all of Birmingham City Councils development and Construction opportunities, including recently all contracts associated with delivering the Common Wealth Games.

Charlie Short is a Procurement Manager within the Council's Corporate Procurement team. He is CIPS-qualified has a significant number of years' experience in the procurement environment in the public sector having led tender processes and contract management for a category spend areas including from construction to professional services, social care to books. He is currently is

We will manage contract compliance and achievement of targets on each of the projects by establishing and monitoring against a robust detailed master programme which identifies key stages of progress during pre and post contract durations. We will ensure that the programme includes realistic and achievable

contract. Prior to entering into a contract we will cross reference the final specification / proposals submitted by the contractor against the employer's requirements, continuing to do so once on site to ensure we deliver a high quality product for the community.

Quality of standards once on site will be monitored by the contractor as part of their own quality control methodologies and will form a key part of the agenda for regular site progress meetings. In addition the Employer's Agent and Clerk of Works will visit site regularly and provide site inspection reports noting progress against programme, issues that might affect progress of the works, any quality or standards issues and any health and safety requirements. Any issues will be addressed with the contractor immediately and tracked to a suitable resolution. As well as checks on quality during the construction phases, a formal process of snagging and back

CEng MICE Andrew is a chartered engineer with over 30 years' experience of developing and delivering highway and transport schemes in an urban local authority environment. Andrew has experience of managing projects and programmes from inception to completion, including Active Travel Fund, Cycle City Ambition Grant and Bus Showcase, LSTF. Andrew's experience includes project and programme management, governance, options appraisal, business case development, design, procurement and overseeing delivery stages of the Druids Heath project.

Charlie Short is a Procurement Manager within the Council's Corporate Procurement team. He is CIPS-qualified has a significant number of years' experience in the procurement environment in the public sector having led tender processes and contract management for a category spend areas including construction to professional services, and social care. He currently is category lead for the hard FM area including construction

Reporting
Annex A – Key Assurance Areas
Annex B – Annual Assurance process
Annex C – Assurance at Service Level

More specific to the Druids Heath LUF bid are the:

Levelling Up Project Board – This is chaired by the Assistant Director Inclusive Growth, supported by Director Group & Capital Finance. The Board is attended by all project leads together with their finance business partners, legal support and other colleagues as appropriate. The board will receive updates on progress, including procurement and papers on any issues for resolution. Reports for Capital Board or decision (Chief Officer, Cabinet Member, Cabinet) will be presented at this board prior to submission and the board members will provide feedback and debate as appropriate. Monitoring returns to DLUHC will be reviewed by this board prior to submission to the relevant director and/or

performance, track changes and ensure successful delivery. In addition, all expenditure will comply with the City Council financial regulations and standing orders in relation to public procurement regulations and obtaining value for money, recording financial transactions and grant claims which are subject to scrutiny by the Council's internal and external auditors.

All spend

6.4.1 Monitoring and Evaluation Plan: Please set out proportionate plans for monitoring and evaluation.

(1000 words)

KPIs, Monitoring and Oversight

BCC in conjunction with the deliver partners will monitor the impacts of the schemes that are supported by the LUF2 funding. The impacts of the individual schemes and the programme as a whole on Key Perfo1vltr2ncheIinditots KIs)s e monitorhe

on(tor(ngwni)5lr)-2l draw otd theregquirhemncts taat are et outC in the LU(M)-2(oni)4(tor)-

7.4 Publishing

When authorities submit a bid for funding to the UK Government, as part of the Government's commitment to greater openness in the public sector under the Freedom of Information Act 2000 and the Environmental Information Regulations 2004, if the bid is successful they must also publish a version excluding any commercially sensitive information on their own website within five working days ofthe announcement of the successful bids by UK Government. UK Government reserves the right to deem the bid as non-compliant if this is not adhered to.

Please tell us the website where this bid will be published:

A6. Please confirm the total grant requested from LUF for this individual project component (£)	£
A7. Please specify the proportion of funding requested for each of the Fund's three investment themes (%)	Transport investment: Regeneration and town centre investment: Cultural investment:
A8. Value of match funding secured for the component project (£):P ÆMCID 2>BDC	

A13. Does this project include plans for some LUF expenditure in 2021-22?	☐ Yes ☐ No
A14. Could this project be delivered as a standalone project or do it require to be part of the overall bid?	☐ Yes ☐ No
A15. Deliverability: Please demonstrate that the project can be delivered in 2022-23?	☐ Yes ☐ No

Statutory Powers and Consents
A16. Please list separately each power / consents etc obtained, details of date acquired, challenge period (if applicable) and date of expiry of powers and conditions attached to them. Any key dates should be referenced in your project plan.
A17. Please list separately any outstanding statutory powers / consents etc, including the timetable for obtaining them.

Attachment checklist

Where possible, please zip attachments under the headings provided to reduce the number of attachments being uploaded. Applicants will not be able to submit more than 25 annexes in total. Zipped files will however be accepted. We cannot accept embedded links or file sharing, and information submitted in this way will not be considered.

6: State Aid/Subsidy	
For all non-public sector applicants delivering inNorthern Ireland: Have you attached independent legal advice that is aligned to your response in this section and verifies that the award of funds considered to be UK subsidycontrol regime compliant? *If N, your bid will not be assessed*	Y δ N
For public and private sector applicants for deliveryin Northern Ireland only: if the direct award of fundsfrom UK Government is considered to be state aid under the four EU state aid rule tests and is fundedunder an exemption based on the General Block Exemption Regulations (651/2014), and does not falls within the scope of Regulation 6(5). Have you attached a document to demonstrate incentive effect in line with Regulation 6(2)? *If N, your bid will not be assessed*	Y δ N
For non-public sector applicants for delivery in Northern Ireland only: Have you attached independent legal advice that isaligned to your response in this section and verifiesthat the award of funds considered to be State aid compliant? *If N, your bid will not be assessed*	Y δ N

For all public authorities in England, Scotland and Wales only, disbursing funds as a potential subsidyto third parties.

Have you attached **pro forma 5:** statement of DC q66.540 gf16iTQÇ

Have you provided additional documents to support the Economic Case (section 5)? *For transport bids, applicants should provide specific appraisal output spreadsheets where available.* *Including:* *Active Mode Appraisal Toolkit,* *Local Highways Maintenance Appraisal toolkit, Small Scheme Appraisal toolkit or transport user benefit appraisal (TUBA) outputs.*	Y δ N
11: Deliverability	
Have you appended copies of confirmed match funding?	Y δ N
Have you attached evidence in the form of a letter from an independent valuer to verify the true market value of the land?	Y δ N
Have you attached a Delivery Plan?	Y δ N
Have you attached evidence relating to statutory consents/land ownership and/or acquisition?	Y δ N